



CITY OF DURHAM

Public Works Department

101 CITY HALL PLAZA | DURHAM, NC 27701

919.560.4326 | F 919.560.4316

www.DurhamNC.gov

**SD-2012-05 – Old North Durham Park Infrastructure Improvements
Anticipated Project Schedule (Calendar Days)**

Updated: January 8, 2013
Prepared by: Dana Hornkohl, Stormwater & GIS Services
Marilee Martin, General Services

January 2013

- 3rd – Preconstruction meeting, contractor may begin submitting for various permits.
- 7th to 14th – Contractor execution of contract.
- 9th – News release for public information meeting.
- 14th to 28th – City Manager execution of contract.
- 17th – Public information meeting to discuss construction schedule and park closure.
- 21st – Martin Luther King, Jr. holiday.

February 2013

- 4th – Anticipated notice to proceed and closing of Old North Durham Park to public. Contractor begins mobilization and construction at Foster Street and Geer Street intersection.
- 4th to 28th – Construction of storm drainage along Foster Street. Portions of Foster Street and Geer Street will be closed temporarily (Phase 1).

March 2013

- 1st to 8th – Construction of storm drainage along Foster Street continues. Portions of Foster Street and Geer Street will be closed temporarily (Phase 1).
- 9th to 28th – Construction of storm drainage and water line along unopened right-of-way, tree removal and trimming (Phase 2). Foster Street is fully open.
- 16th – CPSC intercession begins.
- 29th to 31st – Easter holiday.

April 2013

- 1st to 30th – Construction of storm drainage improvements and grading within the park (Phase 3).
- 9th – CPSC intercession ends.
- 29th – [Average final frost date](#).

May 2013

- 1st to 3rd – Construction of storm drainage improvements and grading within the park continues (Phase 3).
- 4th to 31st – Irrigation installation, field amendments, and sod installation continues (Phase 4).
- 4th – Strawberry Festival (to be relocated).
- 27th – Memorial Day holiday.

June 2012

- 1st to 30th – Field remains closed to allow for sod growth.

July 2013

- 8th – Substantial completion.

August 2013

- 7th – Final completion and reopening of park.

Notes:

The project schedule is subject to change. Weather related delays or field conditions may require additional time for construction and park closure.

Old North Durham Park will be closed throughout construction to ensure public safety. Your patience is appreciated while these needed improvements are made to the park.

Schedule:

Notice to Proceed:	February 4, 2013
Phase 1 (Geer and Foster):	February 4 th to March 8 th , 33-days
Phase 2 (Unopened R/W):	March 9 th to March 28 th , 20-days
Phase 3 (Park Storm Drainage):	April 1 st to May 3 rd , 33-days
Phase 4 (Park Field):	May 4 th to July 8 th , 65-days
Substantial Completion:	July 8, 2013, 155-days
Final Completion:	August 7, 2013, 185-days

Contract Times:

Substantial Completion:	172-days
Final Completion:	202-days
Float Time:	17-days