





Lookahead Schedule Week #48  
11/26/18 to 11/30/18

Date	PACP #	Address	Sub Basin	Grid Sheet	Segment ID (PSR)	USMH	DSMH	USMH Depth	DSMH Depth	Length	Diam	Taps	Comments
<b>SR&amp;R Environmental, Inc. Contact: Josh Taylor Phone: 910-888-9752</b>													
11/26-11/29		Finishing Maps	B	A2	Through	E2							TENTATIVE
													Clean & CCTV
													Traffic Control will be needed (2) Days
<b>BIO-NOMIC SERVICES / Contact: Robbie Bennett: 704-836-6027</b>													
11/26-11/29		Finishing Maps	C	A2	Through	D3							Clean & CCTV
													Traffic Control to be Determined
<b>BIO-NOMIC SERVICES / Contact: Robbie Bennett: 704-836-6027</b>													
11/26-11/29		Finishing Maps	C	L7	L8	L9							Clean & CCTV
				M7	M8	M9							Traffic Control to be Determined
<b>AM-LINER EAST, INC. Crew #1 Contact: Patrick Robinson Phone: 571-251-4026</b>													
11/26/18	69	3611 Stratford Rd	B	D1	22737	09784	09783			251.19	8	2	Install CIPP
11/26/18	68	3625 Stratford Rd	B	D1	22736	09783	09782			246.39	8	1	Install CIPP
11/26/18	95	3313 Avon Rd	B	E1	22783	10079	10072			231.62	8	1	Install CIPP
11/26/18	88	3311 Avon Rd	B	E1	22739	10072	10071			50.56	8	0	Install CIPP
11/27/18	7	3400 Cambridge Rd	B	A2	22621	26886	26885			87.70	8	6	Install CIPP
11/27/18	11	3406 Cambridge Rd	B	A2	22800	26885	26893			318.53	8	6	Install CIPP
11/27/18	21	3417 Cambridge Rd	B	B2	22652	26893	30297			77.00	8	6	Install CIPP
11/27/18	35	3205 Banbury Way	B	B2	52247	33839	09118			145.00	8	6	Install CIPP
11/28/18	20	3508 Cambridge Rd	B	B2	22651	20466	26887			258.93	8	3	Install CIPP
11/28/18	19	3421 Cambridge Rd	B	B2	22648	26887	30297			251.40	8	3	Install CIPP
11/28/18	27	3425 Dover Rd (on Banbury Way)	B	B2	22659	01686	26894			27.16	8	0	Install CIPP
11/28/18	28	3220 Banbury Way	B	B2	22660	26894	09119			206.46	8	2	Install CIPP
11/29/18	63	3521 Cambridge Rd	B	C3	22682	24498	24497			140.79	8	3	Install CIPP
11/29/18	62	3537 Cambridge Rd	B	C3	22681	24497	24496			245.88	8	1	Install CIPP
11/29/18	61	3541 Cambridge Rd	B	C3	22680	24496	24495			124.12	8	1	Install CIPP
										2662.73		41	



Lookahead Schedule Week #48  
11/26/18 to 11/30/18

Date	PACP #	Address	Sub Basin	Grid Sheet	Segment ID (PSR)	USMH	DSMH	USMH Depth	DSMH Depth	Length	Diam	Taps	Comments
<b>AM-LINER EAST, INC. Crew #2 / Contact: Rodney Hammond Phone: 540-931-3872</b>													<b>Tentative</b>
11/26/18	247	1501 Sycamore St	C	E3	18754	14392	14391			300.38	8	4	Install CIPP
11/26/18	254	1509 Sycamore St	C	E3	18946	14391	14404			299.98	8	6	Install CIPP
11/26/18	237	1607 Sycamore St	C	E2	17136	14404	14403			136.39	8	2	Install CIPP
11/27/18	257	1028 Starlight Dr	C	E3	21065	26827	27632			407.05	8	8	Install CIPP
11/27/18	246	1014 Starlight Dr	C	E3	18580	27632	27633			337.47	8	3	Install CIPP
11/28/18	266	111 Forestwood Dr	C	E4	18583	27638	26597			212.36	8	6	Install CIPP
11/28/18	272	119 Forestwood Dr	C	E4	18728	26597	27628			311.31	8	6	Install CIPP
11/29/18	249	1506 Southwood Dr	C	E3	18803	14441	14440			149.67	8	4	Install CIPP
11/29/18	248	1502 Southwood Dr	C	E3	18802	14442	14441			252.40	8	5	
										2407.01		44	